

# PONDICHERRY MUNICIPALITY

## e-Newsletter

Feb-2020 to Oct-2020

### Cleanliness is next to Godliness

” Keep your own house and its surroundings pure and clean. This hygiene will keep you healthy and benefit your worldly life”

*News Editor*  
Commissioner  
Pondicherry Municipality



An announcement to the public on behalf of Puducherry Municipality, a sophisticated sewage absorbing vehicle with a capacity of 8000 litres is available for public use at a low rate



A fisherman's web hall has been built for the welfare of fishermen in Vambakeerappalayam, Puducherry Uppalam Constituency, through the Legislative Development Fund, to keep fishing nets safe and to maintain damaged fishing nets. The inauguration ceremony was held this morning. Constituency legislator Anbazhagan

participated in this and opened the fisherman's web hall.



Covid19 Campaign to test the Municipal Staffs



Initiated issuing of the Certificate of Vending & I.D cards for street vendors, as a recognition for them, through the Puducherry Municipality. During this program that happened this evening, at the Legislative Assembly, the Hon'ble MP Shri V Vaithilingam sir, Puducherry Municipality Commissioner, project officer and Town Vending Committee

members were present as well.



Corona Disinfection Tunnel installed at the temporary vegetable store located at the new bus stand on behalf of Puducherry Municipality Corona Prevention Committee



Director of LAD handed over the contributions of staffs from Puducherry Municipality, Ariyankuppam commune, Bahour Commune & Villianur Commune panchayats their one day salary of ₹10 lakhs to fight against [#Corona](#) as [#COVID19](#) Chief Minister Relief Fund.

# **MLA- LAD WORK STATUS (2018-19)**

SL.NO	NAME OF THE WORK	ESTIMATED COST	SANCTIONED AMOUNT	AMOUNT TENDERED	STATUS OF WORK & REMARKS
NAME OF THE CONSTITUENCY: MUTHIALPET					
1	Providing steel grill over drain culverts to the various places at Solai Nagar Ward in Muthialpet Constituency, Puducherry.	T.S No.83/PM/EE/ DB/ 2018-19, dt.18.01.19. Est. Cost: 25,98,000/-	2169227	2027668/- 17.46% Below	Work completed. UC/CC furnished on 10.03.2020
2	Improvements to the road and drain at Solaithandavankuppam main road from Kattamanikuppam road to Mariamman koil street in Muthialpet, Puducherry.	T.S No.82/PM/EE/ DB/ 2018-19, dt.18.01.19 Est. Cost 23,48,000/-	1928751	1800715/- 18.89% below	Work completed. UC/CC furnished on 10.03.2020
3	Improvements to the road and drain at Angallamman Nagar main road dhainage from 0 to 75m.	T.S No.81/PM/EE/ DB/ 2018-19, dt.18.01.19 Est. Cost 847000/-	686577	634075/- 20.19% below	Work completed. UC/CC furnished on 7.02.2020
4	Up-gradation to the internal roads at Tsunami quarters in Solai Nagar South, Muthialpet Constituency.	T.S No.106/PM/EE/ DB/ 2018-19, dt.29.1.19 Est. Cost 4699000/-	3762033	3514100/- 21.05% below	Work held up due to UGD laying by PWD.
NAME OF THE CONSTITUENCY: RAJBHAVAN					
5	Providing steel grill gratings to the various culverts in Kurusukuppam ward, Puducherry	T.S No.87/PM/EE/ DB/ 2018-19, dt.18.01.19 Est. Cost.3050000/-	2617108	2453065/- 14.9999% below	Grill fabrication work in progress.
6	Providing cement concrete road to the Mariamman koil street,(from karuvadikuppam canal to Goubert padasalai street) in vazhaikulam, Puducherry.	T.S No.86/PM/EE/ DB/ 2018-19, dt.18.01.19 Est. cost:3547000/-	2849672	2660750/- 20.77% below	Work completed. Final bill settled.
7	Providing steel grill gratings to the culverts in Pappammal Koil man street (in between Selvaraj chettiar street to Puthumariamman koil street) in Vaithikuppam, Puducherry	t.S No.10/EE/PM/DB/ 2018-19 dt.03.07.19 Est. Cost 1624000/-	1315446	1221410/- 12.82% below	Work in progress
NAME OF THE CONSTITUENCY: UPPALAM					
8	Providing CC road in Mayor Muthupillai Nagar including regrading the drain at Vanarapet in Uppalam Constituency	T.S No.114/PM/EE/ DB/ 2018-19, dt.06.02.19 Est Cost11,95,000/-	953206	876155/- 21.63% below	Work completed. Bill to be settled.
9	Providing Cement Concrete road in Bharathidasan street from Kallarai street at	T.S. No.115/PM/EE/ DB/ 2018-19, dt.06.02.19. Est.Cost 14,29,800/-	1159904	1069540/- 20.15% below	Work completed. UC/CC furnished on 7.02.2020

	Thamarai Nagar in Uppalam Constituency (Phase - I),				
10	Providing Stainless steel Name boards at Various Street Junctions in Uppalam Constituency	T.S No.113/PM/EE/ DB/ 2018-19, dt.06.02.19 Est.Cost 16,15,000/-	1150341	1072445/- 30.23% below	Fabrication work is in progress. PDC 31.03.2020.
11	Providing cement concrete road and side drain facilities to the old Hospital street in Uppalam Constituency	T.S.No. 9/PM/EE/ 19-20 dt.03.07.2019 Est.Cost.932600/-	738776	680793/- 14.999% below	part pavement work completed. Balance road portio to be taken over by Municipalty and UGD facility to be provided by PWD.
12	Providing cement concrete pavement at Vasam Nagar at Vanarapet in Uppalam Constituency	T.S No.13/PM/EE/ 19.20 dt.18.07.2019 Est. Cost 695300	559754	514145/- 13.582% below	Work in progress. PDC:5.3.2020.
13	Construction of fishermen fish net stacking shed at Vemabakeerapalayam in Uppalam	T.S.No.06/PM/EE/ 2019-20, dt02.07.19 Est. Cost.3069800/-	2791925	2565710/- 1.47% below	Basement work fineshed Delay occurred due to Huge granite and concrete blaster in sub-soil. PDC:18.06.2020.

**NAME OF THE CONSTITUENCY: ORLEANPET**

14	Improvements to the road and drain at Thiyagumudalai street from Anna Salai to Bharathy street in Orleanpet Constituency, Puducherry.	T.S No.90/PM/EE/ DB/ 2018-19, dt.18.01.19 Est. Cost: Rs. 3190000/-	2737251	2565587/- 14.999 % below	Work complted. Final bill to be settled.
15	Improvements to the road and drain at Rangapillai street from Bharathy street to M.G road in Orleanpet Constituency, Puducherry.	T.S No.89/PM/EE/ DB/ 2018-19, dt.18.01.19 Est. Cost: 5735000/-	4919874	4619059/- 14.999 % below	Work order issued on 28.05.2019. Work to be commenced. Provisional EOT approved upto 4.6.2020.
16	Improvements to the road and drain at Sagayamadha Pada Salai street in Thirumudi Nagar, Orleanpet, Puducherry.	T.S No.91/PM/EE/ DB/ 2018-19, dt.18.01.19 Est. Cost: 1676000/-	1334624	1240590/- 21.58 % below	Work order issued on 4.3.2019 Work held up due to pipline&Cable work taken up by PWD& ED. Provisional EOT aoorived upto 12.03.2020
17	Improvements to the road and drain at Bharathidasan street in Thirumudi Nagar, Orleanpet, Puducherry.	T.s No.88/PM/EE/ DB/ 2018-19, dt.18.01.19 Est. Cost: 2004000/-	1597276	1486000/- 21.48 % below	Work order issued on 28.05.2019. Work held up due to pipline&Cable work taken up by PWD& ED. Provisional EOT to be applied.

**NAME OF THE CONSTITUENCY: NELLITHOPE**

18	Improvements to the road and drain at 13th cross, Anna Nagar in Nellithope, Puducherry.	T.S No..94/PM/EE/ DB/ 2018-19, dt.18.01.19 Est.Cost.31,90,000/-	2578561	2408326/- 20.25% below	L drain Work in progress. P.EOT is applied upto 28.03.2020 PDC: End of March' 2020.
19	Improvements to the Christian cemetry at Nellithope (Phase-I)	T.S No.112/PM/EE/ DB/ 2018-19, dt.06.02.2019 Est.Cost 28,49,000/-	2423134	2269235/- 15.80% below	Work nearing completion PDC: March ' 2020.

20	Laying of cement road at Arulpadayatchi street in Nellithope, Puducherry.	T.s No.93/PM/EE/ DB/ 2018-19, dt.18.01.1 Est. Cost. 2348000/-	1923387	1792860/- 19.15% below	Work completed
21	Improvements to Nallandhu Maistry street, Nellithope, Puducherry.	T.S No.92/PM/EE/ DB/ 2018-19, dt.18.01.1 Est. Cost. 17,25,000/-	1392690	1292690/- 20.41% below	Work completed
NAME OF THE CONSTITUENCY: MUDALIARPET					
22	Providing Road and Drainage facilities I , II and III cross in Makkal Nagar at Velrampet, Puducherry	T.S No.107/PM/EE/ DB/ 2018-19, dt.29.01.19 Est. Cos.2291000/-	1774865	1656545/- 23.76 %- below	BT to be laid. Provisional EOT granted up to 10.1.2020. PDC:10.03.2020. II P.EOT under process.
23	Providing Road and Drainage facilities to the II cross at Vijiyalakshmi Nagar in Olandai, Puducherry	TS No.96/PM/EE/ DB/ 2018-19, dt.18.01.19 Est. Cost 1520000/-	1188326	1101925/- 23.14 %- below	Gr-II completed. BT to be laid Provisional EOT granted upto 16.12.2019 PDC: March end . IInd P.EOT under process.
24	Providing Road and Drainage facilities to the Thirukkural street at Sudhana Nagar –II in Nainarmandapam, Puducherry	T.S No.103/PM/EE/ DB/ 2018-19, dt.29.01.19 Est. Cost 957200/-	757451	702440/- 22.14 %- below	Work completed. Bill under preparation
25	Providing BTto the Netha Nagar in Velrampet, Puducherry	T.S No.118/PM/EE /DB/ 2018-19, dt.06.02.19 Est. Cost 1603000/-	1209050	1123725/- 25.96 %- below	Work completed. UC/CC furnished on 25.02.2020
26	Providing BT to the Thirumagal Nagar in Velrampet, Puducherry	T.S No.119/PM/EE/ DB/ 2018-19, dt.06.02.19 Est. Cost 2561000/-	1955749	1824540/- 24.91 %- below	Work completed. UC/CC furnished on 25.02.2020
27	Providing BT to the Theeran Sathiyamoorthy Nagar in Velrampet Puducherry	T.S No.95/PM/EE/ DB/ 2018-19, dt.18.01.19 Est. Cost 1337700/-	1061865	996440/- 21.68 %- below	Work completed. UC/CC furnished on 10.03.2020
28	Providing road crossing steel Gutter to the Nagammal Nagar in Mudaliarpet Constituency	T.S No.07/PM/EE/ 2019-20 dt.2.7.19 Est.Cost 953600/-	752528	701260/- 15.133% below	Work completed. Bill under preparation.
29	Providing BT road and drainage facilities to the Main road upto IV cross junction I,II and III cross street in Maraimalai Nagar, Velrampet, Puducherry	T.S.No.12/PM/EE/19-20 dt18.07.19 Est.Cost820700/-	724544	679067/- 4.344% below	Work in progress. BT to be laid.
NAME OF THE CONSTITUENCY: ARIYANKUPPAM					
30	Providing road and drainage facilities to the Thiruvalluvar street and Bharathiyar street in sudhana nagar Murungapakkam	T.S No.116/PM/EE/ DB/ 2018-19, dt.06.02.19 Est.Cost:3541000/-	2708538	25311330/- 24.75% below	Drain work completed so far 50% of work completed. WBM work is in progress. Provisional EOT obtained upto 22.2.2020. PDC: Feb'2020. 2nd PEOT will be applied. Memo to be issued.



31	Formation of WBM to the internal roads at Jeeva nagar in Thengaithittu	T.S No.109/PM/EE/DB/ 2018-19, dt.29.01.19 Est. Cost.1132000/-	865064	801820/- 24.98% below	Provisional EOT is under process. Levelling is under progress, Red earth filling work will be started very soon.
32	Formation of WBM to the Easwaran street in Thengaithittu	T.S No.108/PM/EE /DB/ 2018-19, dt.29.01.19 Est.Cost: 638000/-	516759	477500/- 20.25% below	Work completed. Final bill settled, UC/CC will be furnished.
33	Formation of roads at Puthiya Puthu Maha Devi Amman street in Thengaithittu	T.S No.117/PM/EE/DB/ 2018-19, dt.06.02.19 Est. Cost.977000/-	748348	692300/- 24.83% below	Gravel filling work is Completed 60% WBM gr-I will be started very soon. P. EOT obtained up to 24.03.2020, PDC:24.03.2020.
NAME OF THE CONSTITUENCY: VILLIANUR					
34	Providing BT road to the Durga Nagar 1st cross street in Kompakkam	T.S. No.100/PM/EE DB/ 2018-19, dt.29.01.19. Est. Cost.2149000/-	1651827	1540236/- 24.40% below	Levelling work completed. Memo to be issued to the contractor to start the work. Provisional EOT under process. PDC: End of March P.EOT obtained upto 5.03.2020.Filling work completed. WBM Gr-I to be laid. PDC end of April.
35	Providing BT road to the Durga Nagar 2nd cross street in Kompakkam	T.S.No.101/PM/EE/DB/ 2018-19, dt.29.01.19 Est. Cost: 618000/-	484029	445200/- 23.13% below	WBM Gr-II completed on 02.03.2020, BT to be laid, PDC end of March 1st P.EOT obtained upto 28.11.2019, 2nd P.EOT will be submitted 2nd week March.
36	Formation of Roads at Balaji Nagar Extension in Kompakkam	T.S No. 02/PM/ EE/ 2019-20 dt.02.07.19 Est. Cost 976400/-	739873	679538/- 18.99% below	Levelling work is under progress. Red earth filling work will be commenced soon.